

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241617
Address: 1717 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Patrick Schonfeldt	Partial	Thursday, August 22, 2024

Informational:	
1 Misc	8-21-24 PS pre pour inspection of curb that was damaged, contractor replacing prior to driveway pour. Recall for driveway approach pour after curb install
	8-22-24 PS Driveway approach pre pour, forms in place and aggregate compacted, approved to pour

Comments: