

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Friday, August 23, 2024

Informational:
1 Misc 05/30/23 Tuesday JMJ (Bradley Construction - Mike, Bushey Concrete)
Contractor started pouring concrete @ 5:30AM for parking lot / driveway area on the Eastside of project. Contractor graded gravel for the concrete pour to the Southside of project.

Informational:
2 Misc 11/20/23 Monday JMJ (Hanrahan Asphalt Pavement)
Contractor laid surface APWA Type 3 asphalted on Thursday 11/16/23. The Northwest parking lot was not completed because asphalt paving equipment. It will be completed at a later date.

12/07/23 Thursday JMJ (Hanrahan Asphalt Pavement)
Contractor schedule to complete surface asphalt on the Northwest parking lot today.

Informational:
3 Misc 08/23/24 Friday JMJ
Contractor poured 31cy of yesterday for the drive lane that runs Southeast of the newly constructed hospital wing.

Comments: