



Substantial Completion and Temporary Occupancy Extension Request

Permit Number	Date
PRRES20236605	8/23/24
Project Name	Project Address
OS 67	3832 SW Ravensgate Pl

Instructions: This form must be completed to request the extension of additional time on a project.

Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

OCCUPANCY

- Sump pump extension is not installed
- Sod and splash pads are not installed
- Seal penetration in siding at gas line
- Exterior grading has not been completed for a plot plan inspection
- Plot plan must pass

Grading has been completed, working on irrigation, landscaping, and sod as of now. The house should be completed in the next two weeks for final inspection.



LEE'S SUMMIT MISSOURI

Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

Landscapers are working on landscaping and sod over the next two weeks, should be ready for inspection in two weeks

Name: Bruce Roach

Phone: 913-353-0655

E-Mail: permitting@summithomeskc.com

City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

Approval (City Use): _____

Date: _____

Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofLS.net