CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243018

Address: 1905 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Kyle Beard Failed Friday, August 23, 2024

Residential

Informational:

1 Misc GARAGE PORTAL FRAME AND FRONT PORCH TRUSS INSPECTION ONLY.

Passed AF 8/5/24

Corrective Action Required:

2 Miscellaneous 1905 SW Hightown. All rough

Correction • Nail garage corners to code

- Tighten down anchor bolts in garage
 - •Garage anchor bolts in the sole plate needs to be in the middle 1/3
 - •Missing nails in girder truss in garage at off set between overhead doors
 - Fire block top of chase in garage
 - •Floor above garage chase has holes that needs to be fire blocked
 - Fire block at the top of the garage chase for DWV
 - Fourth LVL in garage at steel post is not fully supported
 - •Nail 2x6 to 2x4 interior wall in entry
 - Fire block top of chase in entry
 - Fire block top of chases in living room
 - •Add electrical nail guards throughout
 - Nails missing in triple girder in laundry/closet upstairs
 - •Vertically support 2x6 front entry wall under the stairs to the foundation
 - •Floor joist hanger under stairs in basement are missing nails

Gas was not inspected at the time of all rough. Builder canceled gas inspection

Comments: