





Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: PRR:03533809-36

Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

# Proofroll Report

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 7/17/2023

3809-36

**Intertek PSI Proofroll**

Client	
Project: Mega Storage Lee Summit, MO	
Work Order No.	
Date: 7/17/23	
Technician: ENB	
Weather: Clear	
Item:	<input type="checkbox"/> Final subgrade for building pad <input type="checkbox"/> Aggregate base for building pad <input checked="" type="checkbox"/> Stripped subgrade prior to the placement of engineered fill
	<input type="checkbox"/> Final subgrade for driveway/parking area <input type="checkbox"/> Aggregate base for driveway/parking area <input type="checkbox"/> Aggregate base for roadway/airfield
Reported elevation of subgrade at time of proofroll (ft):	82'
Area of proofroll (grid points or attach sketch):	Building pads T and U
Equipment used to proofroll the prepared area (make & model):	Freightliner Tanker and truck
Approximate weight of vehicle including load (Lbs):	80,000 lbs plus
Visual description of subgrade soil or aggregate base:	clay brown terre sandy rock
Engineered fill required to achieve final subgrade elevation:	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input checked="" type="checkbox"/>
Amount of fill required to achieve final subgrade elevation(ft):	N/A
Based on our observations, the identified in this report (S) <input checked="" type="checkbox"/> (S) NOT <input type="checkbox"/> considered suitable for intended purposes at this time.	
Remarks:	
Inspector: Eric Behrens	
<input checked="" type="checkbox"/> Sketch Attached	

↑ N

← Boundary edge

The information presented in this report is preliminary in nature and provided for informational purposes only. The final report shall be conclusive per to Intertek-PSI's findings. The information included herein is not to be used for acceptance, compliance, or contractual purposes. This information is subject to review and change. These test results apply only to the specific locations noted and may not represent any other locations or elevations. Reports may not be reproduced, except in full, without written permission by Intertek-PSI.

Rev. 2017 0100

## Mega storage Lee Summit, MO





Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: PRR:03533809-37

Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

# Proofroll Report

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 7/17/2023

3809-37

**Intertek PSI Proofroll**

Client	
Project <u>Mega Storage Lee Summit, MO</u>	
Work Order No.	
Date <u>7/12/23</u>	
Technician <u>ENB</u>	
Weather <u>Clear</u>	
Rain: <input type="checkbox"/> Final subgrade for building pad <input type="checkbox"/> Final subgrade for driveway/parking area <input type="checkbox"/> Aggregate base for building pad <input type="checkbox"/> Aggregate base for driveway/parking area <input checked="" type="checkbox"/> Stripped subgrade prior to the placement of engineered fill <input type="checkbox"/> Aggregate base for roadway/airfield	
Reported elevation of subgrade at time of proofroll (ft):	<u>82'</u>
Area of proofroll (grid points or attach sketch):	<u>Building pads R and S</u>
Equipment used to proofroll the prepared area (make & model):	<u>Freightliner Tanker w/ Dump Truck</u>
Approximate weight of vehicle including load (Lbs):	<u>80,000 plus lbs</u>
Visual description of subgrade soil or aggregate base:	<u>clay brown tan sand &amp; rock</u>
Engineered fill required to achieve final subgrade elevation:	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input checked="" type="checkbox"/>
Amount of fill required to achieve final subgrade elevation (ft):	<u>N/A</u>
Based on our observations, the identified in this report (S <input checked="" type="checkbox"/> (S NOT <input type="checkbox"/> considered suitable for intended purposes at this time).	
Remarks:	
Inspector: <u>Eric Behrens</u>	
<input checked="" type="checkbox"/> Sketch Attached	

↑ N  
← Boundary edge

The information presented in this report is preliminary in nature and presented for informational purposes only. The final report shall be conclusive as to Intertek-PSI's findings. The information included herein is not to be used for acceptance, compliance, or contractual purposes. This information is subject to review and change. These test results apply only to the specific locations noted and may not represent any other locations or elevations. Reports may not be reproduced, except in full, without written permission by Intertek-PSI.  
Rev. 2017 0109

Proof roll sketch



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: FDR:03533809-39

Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 7/20/2023

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

### Testing Details

**Tested By:** Eric Behrens **Date Tested:** 7/14/2023

**Field Methods:** ASTM D 6938

**Contractor:** Kissick Const **Gauge Make/Model:** Troxler

**Test Mode:** Direct Transmission **Standard Count: Density:** 569

**Serial Number:** 31164 **Standard Count: Moisture:** 1733

**Weather:** Clear

### Proctor Information

Sample ID	Material	Method	MDD (lb/ft³)	OWC (%)
03533809-15-S1	Limestone Screenings	ASTM D 698 (B)	133.0	9.0

### Test Results

Test No.	Method	Proctor Sample ID	Probe Depth (in.)	Wet Density (lb/ft³)	Water Content (%)	OWC Var (%)	Dry Density (lb/ft³)	Comp (%)	Comp Spec (%)	Results
1	D 6938	03533809-15-S1	12	135.3	4.5	-4.5	129.5	97.4	≥95	A
2	D 6938	03533809-15-S1	12	138.5	3.1	-5.9	134.3	101.0	≥95	A
3	D 6938	03533809-15-S1	12	140.7	5.5	-3.5	133.4	100.3	≥95	A
4	D 6938	03533809-15-S1	12	138.5	5.2	-3.8	131.7	99.0	≥95	A
5	D 6938	03533809-15-S1	12	136.0	4.0	-5.0	130.8	98.3	≥95	A
6	D 6938	03533809-15-S1	12	138.6	4.7	-4.3	132.4	99.5	≥95	A

### Location

**General Location:** Building pads for building T, U, S, R

Test No.	Location	Lift	Test Elev/Depth	Material/Layer
1	Bldg pad T from SW Corner of bldg 10'N 14'E	1	12	LVC Zone
2	Bldg pad T from SW Corner of bldg 20'N 56'E	1	12	LVC Zone
3	Bldg pad T from SW Corner of bldg 30'N 98'E	1	12	LVC Zone
4	Bldg pad U from SW Corner of bldg 10'N 14'E	1	12	LVC Zone
5	Bldg pad U from SW Corner of bldg 20'N 56'E	1	12	LVC Zone
6	Bldg pad U from SW Corner of bldg 30'N 98'E	1	12	LVC Zone

### Comments

### Legend

OWC = Optimum Water Content  
MDD = Maximum Dry Density  
A = TEST RESULTS COMPLY WITH SPECIFICATION



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: FDR:03533809-39

Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 7/20/2023

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

### Test Results

Test No.	Method	Proctor Sample ID	Probe Depth (in.)	Wet Density (lb/ft <sup>3</sup> )	Water Content (%)	OWC Var (%)	Dry Density (lb/ft <sup>3</sup> )	Comp (%)	Comp Spec (%)	Results
7	D 6938	03533809-15-S1	12	135.9	4.5	-4.5	130.0	97.7	≥95	A
8	D 6938	03533809-15-S1	12	135.5	4.7	-4.3	129.4	97.3	≥95	A
9	D 6938	03533809-15-S1	12	138.4	4.8	-4.2	132.1	99.3	≥95	A
10	D 6938	03533809-15-S1	12	141.6	5.8	-3.2	133.8	100.6	≥95	A
11	D 6938	03533809-15-S1	12	139.5	4.7	-4.3	133.2	100.2	≥95	A
12	D 6938	03533809-15-S1	12	137.8	5.8	-3.2	130.2	97.9	≥95	A

### Location

**General Location:** Building pads for building T, U, S, R

Test No.	Location	Lift	Test Elev/Depth	Material/Layer
7	Bldg pad S from SW Corner of bldg 10'N 14'E	1	12	LVC Zone
8	Bldg pad S from SW Corner of bldg 30'N 42'E	1	12	LVC Zone
9	Bldg pad S from SW Corner of bldg 50'N 70'E	1	12	LVC Zone
10	Bldg pad R from SW Corner of bldg 10'N 14'E	1	12	LVC Zone
11	Bldg pad R from SW Corner of bldg 30'N 42'E	1	12	LVC Zone
12	Bldg pad R from SW Corner of bldg 50'N 70'E	1	12	LVC Zone

### Comments

### Legend

OWC = Optimum Water Content  
MDD = Maximum Dry Density  
A = TEST RESULTS COMPLY WITH SPECIFICATION



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: PTR:03533809-15-S1

Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 10/24/2022

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266


**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

**Sample Details**

<b>Sample ID:</b> 03533809-15-S1	<b>Date Sampled:</b> 10/18/2022
<b>Sampled By:</b> Jason Tousley	<b>Specification:</b>
<b>Source:</b> Martin Marietta	<b>Material:</b> Limestone Screenings
<b>Sampling Method:</b> Stockpile/Trans - ASTM D 75 - 5.3.3	<b>General Location:</b> On-site
<b>Location:</b> Stockpile	<b>Tested By:</b> Brittany Edmondson
<b>Date Tested:</b> 10/20/2022	

**Dry Unit Weight - Water Content Relationship**



**Test Results**

ASTM D 698

<b>Maximum Dry Unit Weight (lb/ft³):</b>	<b>133.0</b>
<b>Optimum Water Content (%):</b>	<b>9.0</b>
<b>Method:</b>	B
<b>Preparation Method:</b>	Moist
<b>Rammer Type:</b>	mechanical
<b>Specific Gravity (Fines):</b>	2.73
<b>Specific Gravity Method:</b>	estimated
<b>Retained Sieve 3/8" (9.5mm) (%):</b>	0
<b>Passing Sieve 3/8" (9.5mm) (%):</b>	100
<b>Tested By:</b>	Brittany Edmondson
<b>Date Tested:</b>	10/20/2022

**Comments**



Professional Service Industries, Inc.  
 2828 South 44th Street  
 Kansas City, KS 66106  
 Phone: (913) 310-1600  
 Fax: (913) 310-1601

**Report No: FRL-03533809-53**  
 Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

# Foundation Report

**Client:** MEGA STORAGE  
 577 VILLA CT  
 WEST DES MOINES, IA 50266  
**CC:** RUSS TAYLOR, TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
 LEE'S SUMMIT, MO

Approved Signatory:   
 William Odell (Senior Project Manager)  
 Date of Issue: 9/27/2023

## General Details

Date: 9/26/2023 Technician: Douglas Deering Weather: Clear

## Foundation

Foundation I.D.	Grid Location	Footing Dimension <sup>(1)</sup>		Depth of Excavation from Ground Surface (in) <sup>(2)</sup>	Bearing Soil Type (Visual Classification - USCS)	Design Bearing Pressure (PSF)	Required Shear Strength From Design (TSF)	Spring Loaded Penetrometer Reading* (TSF)	Correlated Shear Strength (TSF)	Depth Below Footing (in)	Status
		Design	Actual								
B	Perimeter Footings Building R	12 x 24	12 x 25	24	Brownish red clay	1500	N/A	3.00		6	1

## Remarks

There is about 3 inches of rain water all around footings. Contractor is pumping as much water as possible out before pour later today. I probed all around the footings for any areas of concern/softness and no issues.

## Undercuts / Repairs (due to soft soil conditions)

### Legend:

A = Column Footing  
 B = Wall Footing  
 C = Wall Footing with Column Pads  
 D = Mat

<sup>1</sup> Record width for wall footings and length by width for column footings.

<sup>2</sup> Depth of excavation as measured from present ground surface.

### Status:

- 1= Tests indicate Adequate Soil Strength
- 2= Tests indicate Insufficient Soil Strength
- 3= Footing Accepted after Subgrade Amendment

\* Indicates Field Calibrated Penetrometer, which consists of a hand-held calibrated spring-loaded cylinder. Calibrated penetrometer provides estimated unconfined compressive strength in tons per square foot (TSF).

\* Any soil(s) which become loose or softer(s) as a result of additional construction or exposure to the elements (rain, freezing temperatures, etc.) must be removed from the excavation prior to placement of concrete.  
 • Soil penetrometer readings are given on an indexed value of the unconfined compressive strength of the soil. Based on the soil being consistent within the foundation's zone of influence below the prepared surface, the bearing capacity is a function of the unconfined compressive strength.  
 • Due to the nature of this instrument, the report should only be used to confirm or deny anticipated soil conditions. It should not be construed as a soil survey of this site. The above data are only valid for the locations and elevations shown, and do not indicate bearing capacity or strength below the lowest elevation tested.





Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: CTR:03533809-55-C1

Issue No: 2

This report replaces all previous issues of this report signed on 10/04/2023


These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

# Concrete Test Report

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO



Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 10/25/2023

## Mix Data

**Supplier:** Talon Concrete  
**Plant:** Talon  
**Mix Identification:** GI35C1W4 tal  
**Specified Design Strength (psi):** 3500 at age 28 days

## Sample Details

<b>Date Sampled:</b> 09/27/23	<b>Date Received:</b> 09/29/23	<b>Specification:</b> Mix Design	
<b>General Location:</b> Wall footings Buildings R/S			<b>Measured Specified</b>
<b>Sample Location:</b> Northeast corner for footing building S		<b>Slump (in):</b>	ASTM C 143 4
<b>Curing Method:</b> Two day Field/Laboratory Cure		<b>Slump w/ plasticizer (in):</b>	N/A
<b>Field Sample No.:</b>	<b>Initial Cure Temp (°F) High:</b>	<b>Air Temp (°F):</b>	83
	<b>Low:</b>	<b>Concrete Temp (°F):</b>	ASTM C 1064 88
<b>Contractor:</b>		<b>Air Content (%):</b>	ASTM C 231 3.0
<b>Ticket no.:</b> 25326146	<b>Truck No.:</b> 2305	<b>Unit Weight (pcf):</b>	ASTM C 138 N/A
<b>Sampled By:</b> Douglas Deering		<b>Volume of Density Measure (ft³):</b>	N/A
<b>Weather:</b> Clear		<b>Batch Size (yd³):</b> 10.0	<b>Time Batched:</b> 13:44
		<b>Yd³ Placed:</b> 10.0	<b>Time Sampled:</b> 14:20
		<b>Water Added (gal) Before:</b> 9	<b>Time Placed:</b> 14:35
		<b>After:</b> 0	<b>Time in Truck (mins):</b> 51

## Compressive Strength of Concrete Cylinders

ASTM C 39

Specimen ID	Date Tested	Age (Days)	Diameter (in)	Length (in)	Area (in²)	Type of Cap	Maximum Load (lbf)	Fracture Type / Remarks	Compressive Strength (psi)	Tested By
03533809-55-C111	10/04/23	7	4.02	8.08	12.69	U	35160	5 SC	2770	Eric Behrens
03533809-55-C112	10/25/23	28	4.01	8.03	12.63	U	47630	5 SC	3770	Eric Behrens
03533809-55-C113	10/25/23	28	4.01	8.02	12.63	U	48210	2 SC	3820	Eric Behrens
03533809-55-C114	10/25/23	28	4.00	8.03	12.57	U	50060	2 SC	3980	Eric Behrens
03533809-55-C115		Hold				U		SC		
<b>Average 28 Day Compressive Strength (psi)</b>									3860	
<b>Required Strength (psi)</b>									3500	

## Notes

1. Sampling to ASTM C 172
2. Specimen(s) prepared to ASTM C 31
3. Capping B=Bonded ASTM C 617, U=Unbonded ASTM C 1231, C = Combined, G = Ground

## Remarks

Fracture Type / Remarks: 2 = Vert crack/ cone opposite end, C1314: Cone & Shear, 5 = Side fracture-opposite ends, C1314: Semi-Conical Break, SC = Condition Satisfactory upon retrieval.



Professional Service Industries, Inc.  
 2828 South 44th Street  
 Kansas City, KS 66106  
 Phone: (913) 310-1600  
 Fax: (913) 310-1601

**Report No: FRL-03533809-57**  
 Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

# Foundation Report

**Client:** MEGA STORAGE  
 577 VILLA CT  
 WEST DES MOINES, IA 50266  
**CC:** RUSS TAYLOR, TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
 LEE'S SUMMIT, MO

Approved Signatory: William Odell (Senior Project Manager)  
 Date of Issue: 10/2/2023

## General Details

Date: 9/28/2023 Technician: Douglas Deering

Weather: Clear

## Foundation

Foundation I.D.	Footing Dimension <sup>(1)</sup>		Depth of Excavation from Ground Surface (in) <sup>(2)</sup>	Bearing Soil Type (Visual Classification - USCS)	Design Bearing Pressure (PSF)	Required Shear Strength From Design (TSF)	Spring Loaded Penetrometer Reading* (TSF)	Correlated Shear Strength (TSF)	Depth Below Footing (in)	Status
	Design	Actual								
B	12 x 24	12 x 24	24	Red/brown clay	1500	N/A	3.00			1

## Remarks

Undercuts / Repairs (due to soft soil conditions)

### Legend:

A = Column Footing  
 B = Wall Footing  
 C = Wall Footing with Column Pads  
 D = Mat

<sup>1</sup> Record width for wall footings and length by width for column footings.  
<sup>2</sup> Depth of excavation as measured from present ground surface.

### Status:

1= Tests indicate Adequate Soil Strength  
 2= Tests indicate Insufficient Soil Strength  
 3= Footing Accepted after Subgrade Amendment

\* Indicates Field Calibrated Penetrometer, which consists of a hand-held calibrated spring-loaded cylinder. Calibrated penetrometer provides estimated unconfined compressive strength in tons per square foot (TSF).

- Any soil(s) which become loose or soften(s) as a result of additional construction or exposure to the elements (rain, freezing temperatures, etc.) must be removed from the excavation prior to placement of concrete.
- Soil penetrometer readings are given on an indexed value of the unconfined compressive strength of the soil. Based on the soil being consistent within the foundation's zone of influence below the prepared surface, the bearing capacity is a function of the unconfined compressive strength.
- Due to the nature of this instrument, the report should only be used to confirm or deny anticipated soil conditions. It should not be construed as a soil survey of this site. The above data are only valid for the locations and elevations shown, and do not indicate bearing capacity or strength below the lowest elevation tested.



Professional Service Industries, Inc.  
 2828 South 44th Street  
 Kansas City, KS 66106  
 Phone: (913) 310-1600  
 Fax: (913) 310-1601

Report No: RSI:03533809-57  
 Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
 Date of Issue: 10/2/2023

## Reinforcing Steel Observation Report

<b>Client:</b> MEGA STORAGE 577 VILLA CT WEST DES MOINES, IA 50266	<b>CC:</b> RUSS TAYLOR, TROY PORTER
<b>Project:</b> MEGA STORAGE LEE'S SUMMIT LEE'S SUMMIT, MO	

<b>General Details</b>	
<b>Date:</b> 9/28/2023	<b>Technician:</b> Douglas Deering
<b>Weather:</b> Clear	
<b>General Location:</b> Building T & U	

<b>Location</b>				
<input checked="" type="checkbox"/> Footing	<input type="checkbox"/> Slab-On-Grade	<input type="checkbox"/> Elevated Slab	<input type="checkbox"/> Piers	<input type="checkbox"/> Columns
<input type="checkbox"/> Beam	<input type="checkbox"/> Pilaster	<input type="checkbox"/> Wall Panel	<input type="checkbox"/> Foundation Wall	
<input type="checkbox"/> Other: Building T&U				

<b>General Details (cont.)</b>	
<b>Building/Unit No.</b>	
<b>Elevation (ft):</b>	
<b>Specific Location (grid lines):</b> Entire wall perimeter	
<b>Plans Used:</b> <input type="checkbox"/> Contract Drawings <input type="checkbox"/> Approved Shop Drawings	
<b>Current Date and Revision/Submittal No. on Drawings:</b> 02.27.23	
<b>Drawing (page) and Detail Nos.:</b>	F7-F8

<b>Reinforcing Steel</b>			
Size & number of bars as specified	Yes	Bars properly tied and positioned	Yes
Lap lengths as specified	Yes	Bars properly supported on chairs,...	Yes
Spacing of bars as specified	Yes	Bars clean (no foreign matter)	Yes
Dowels in place and tied	Yes	Clearance around rebar as specified	Yes
Epoxy coating specified	N/A	Rebar epoxy coated	N/A

<b>Non-Conformance Items</b>		
<b>Description</b>	<b>Who Notified</b>	<b>How / Date Corrected</b>

<b>Comments</b>



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: CTR:03533809-57-C1

Issue No: 2

This report replaces all previous issues of this report signed on 10/05/2023

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 10/27/2023

# Concrete Test Report

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

## Mix Data

**Supplier:** Talon Concrete  
**Plant:** Talon  
**Mix Identification:** G135C1W4 tal  
**Specified Design Strength (psi):** 3500 at age 28 days

## Sample Details

<b>Date Sampled:</b> 09/28/23	<b>Date Received:</b> 10/02/23	<b>Specification:</b> Mix Design	<b>Measured</b>	<b>Specified</b>
<b>General Location:</b> Wall footings Building U&T			<b>Slump (in):</b>	ASTM C 143 4
<b>Sample Location:</b> Southeast corner of building U			<b>Slump w/ plasticizer (in):</b>	N/A
<b>Curing Method:</b> Four day Field/Laboratory Cure			<b>Air Temp (°F):</b>	89
<b>Field Sample No.:</b>	<b>Initial Cure Temp (°F) High:</b>	<b>Concrete Temp (°F):</b>	ASTM C 1064	85
	<b>Low:</b>	<b>Air Content (%):</b>	ASTM C 231	2.2
<b>Contractor:</b>		<b>Unit Weight (pcf):</b>	ASTM C 138	N/A
<b>Ticket no.:</b> 25864113	<b>Truck No.:</b> 1607	<b>Volume of Density Measure (ft³):</b>		N/A
<b>Sampled By:</b> Douglas Deering		<b>Batch Size (yd³):</b> 10.0	<b>Time Batched:</b>	13:36
<b>Weather:</b> Clear		<b>Yd³ Placed:</b> 10.0	<b>Time Sampled:</b>	14:15
		<b>Water Added (gal) Before:</b> 25	<b>Time Placed:</b>	14:30
		<b>After:</b> 0	<b>Time in Truck (mins):</b>	54

## Compressive Strength of Concrete Cylinders

ASTM C 39

Specimen ID	Date Tested	Age (Days)	Diameter (in)	Length (in)	Area (in²)	Type of Cap	Maximum Load (lbf)	Fracture Type / Remarks	Compressive Strength (psi)	Tested By
03533809-57-C11	10/05/23	7	3.99	8.05	12.50	U	35870	2 SC	2870	Ryan Long
03533809-57-C12	10/26/23	28	4.00	8.09	12.57	U	60810	3 SC	4840	Ryan Long
03533809-57-C13	10/26/23	28	4.00	8.11	12.57	U	56710	2 SC	4510	Ryan Long
03533809-57-C14	10/26/23	28	3.99	8.06	12.50	U	51390	2 SC	4110	Ryan Long
03533809-57-C15		Hold				U		SC		
<b>Average 28 Day Compressive Strength (psi)</b>									4490	
<b>Required Strength (psi)</b>									3500	

## Notes

1. Sampling to ASTM C 172
2. Specimen(s) prepared to ASTM C 31
3. Capping B=Bonded ASTM C 617, U=Unbonded ASTM C 1231, C = Combined, G = Ground

## Remarks

Fracture Type / Remarks. 2 = Vert crack/ cone opposite end, C1314: Cone & Shear, 3 = Vert cracking/no cones, C1314: Cone & Split, SC = Condition Satisfactory upon retrieval.



Professional Service Industries, Inc.  
 2828 South 44th Street  
 Kansas City, KS 66106  
 Phone: (913) 310-1600  
 Fax: (913) 310-1601

Report No: RSI:03533809-60  
 Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
 Date of Issue: 10/5/2023

## Reinforcing Steel Observation Report

<b>Client:</b> MEGA STORAGE 577 VILLA CT WEST DES MOINES, IA 50266	<b>CC:</b> RUSS TAYLOR, TROY PORTER
<b>Project:</b> MEGA STORAGE LEE'S SUMMIT LEE'S SUMMIT, MO	

<b>General Details</b>	
<b>Date:</b> 10/4/2023	<b>Technician:</b> Douglas Deering
<b>Weather:</b> Clear	
<b>General Location:</b> Building S	

<b>Location</b>				
<input type="checkbox"/> Footing	<input checked="" type="checkbox"/> Slab-On-Grade	<input type="checkbox"/> Elevated Slab	<input type="checkbox"/> Piers	<input type="checkbox"/> Columns
<input type="checkbox"/> Beam	<input type="checkbox"/> Pilaster	<input type="checkbox"/> Wall Panel	<input type="checkbox"/> Foundation Wall	
<input type="checkbox"/> Other: Interior floors				

<b>General Details (cont.)</b>	
<b>Building/Unit No.</b> Building S	
<b>Elevation (ft):</b>	
<b>Specific Location (grid lines):</b>	
<b>Plans Used:</b> <input type="checkbox"/> Contract Drawings <input type="checkbox"/> Approved Shop Drawings	
<b>Current Date and Revision/Submittal No. on Drawings:</b> 02.27.23	
<b>Drawing (page) and Detail Nos.:</b>	F8

<b>Reinforcing Steel</b>			
Size & number of bars as specified	Yes	Bars properly tied and positioned	Yes
Lap lengths as specified	Yes	Bars properly supported on chairs,...	Yes
Spacing of bars as specified	Yes	Bars clean (no foreign matter)	Yes
Dowels in place and tied	Yes	Clearance around rebar as specified	Yes
Epoxy coating specified	N/A	Rebar epoxy coated	N/A

<b>Non-Conformance Items</b>		
<b>Description</b>	<b>Who Notified</b>	<b>How / Date Corrected</b>

<b>Comments</b>



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: CTR:03533809-60-C1

Issue No: 2

This report replaces all previous issues of this report signed on 10/11/2023

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 11/10/2023

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

### Mix Data

**Supplier:** Quicksilver  
**Plant:** Talon  
**Mix Identification:** G140B1W4  
**Specified Design Strength (psi):** 4000 at age 28 days

### Sample Details

<b>Date Sampled:</b> 10/04/23	<b>Date Received:</b> 10/05/23	<b>Specification:</b> Mix Design	
<b>General Location:</b> Building S interior flooring			
<b>Sample Location:</b> Northeast corner of building S slab			
<b>Curing Method:</b> One day Field/Laboratory Cure			
<b>Field Sample No.:</b>	<b>Initial Cure Temp (°F) High:</b>	<b>Slump (in):</b> ASTM C 143	<b>Measured Specified</b>
	<b>Low:</b>	<b>Slump w/ plasticizer (in):</b>	4 3.00 to 5.00
		<b>Air Temp (°F):</b>	N/A
<b>Contractor:</b>		<b>Concrete Temp (°F):</b> ASTM C 1064	65
<b>Ticket no.:</b> 25864217	<b>Truck No.:</b> 1624	<b>Air Content (%):</b> ASTM C 231	79
<b>Sampled By:</b> Douglas Deering		<b>Unit Weight (pcf):</b> ASTM C 138	1.8
<b>Weather:</b> Clear		<b>Volume of Density Measure (ft³):</b>	N/A
		<b>Batch Size (yd³):</b> 10.0	<b>Time Batched:</b> 07:19
		<b>Yd³ Placed:</b> 10.0	<b>Time Sampled:</b> 08:15
		<b>Water Added (gal) Before:</b> 0	<b>Time Placed:</b> 08:30
		<b>After:</b> 0	<b>Time in Truck (mins):</b> 71

### Compressive Strength of Concrete Cylinders

ASTM C 39

Specimen ID	Date Tested	Age (Days)	Diameter (in)	Length (in)	Area (in²)	Type of Cap	Maximum Load (lbf)	Fracture Type / Remarks	Compressive Strength (psi)	Tested By
03533809-60-C11	10/11/23	7	4.01	8.03	12.63	U	54100	5 SC	4280	Eric Behrens
03533809-60-C12	11/01/23	28	4.02	8.05	12.69	U	73650	5 SC	5800	Eric Behrens
03533809-60-C13	11/01/23	28	4.02	8.03	12.69	U	67720	5 SC	5340	Eric Behrens
03533809-60-C14	11/01/23	28	4.01	8.05	12.63	U	73110	3 SC	5790	Eric Behrens
03533809-60-C15		Hold				U		SC		
<b>Average 28 Day Compressive Strength (psi)</b>									5640	
<b>Required Strength (psi)</b>									3500	

### Notes

1. Sampling to ASTM C 172
2. Specimen(s) prepared to ASTM C 31
3. Capping B=Bonded ASTM C 617, U=Unbonded ASTM C 1231, C = Combined, G = Ground

### Remarks

Fracture Type / Remarks: 3 = Vert cracking/no cones; C1314: Cone & Split, 5 = Side fracture-opposite ends, C1314: Semi-Conical Break, SC = Condition Satisfactory upon retrieval.



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: CTR:03533809-61-C1

Issue No: 3

This report replaces all previous issues of this report signed on 11/02/2023


These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

# Concrete Test Report

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO



Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 11/30/2023

## Mix Data

**Supplier:** Quicksilver  
**Plant:** Talon  
**Mix Identification:** G140B1W4  
**Specified Design Strength (psi):** 4000 at age 28 days

## Sample Details

<b>Date Sampled:</b> 10/05/23	<b>Date Received:</b> 10/06/23	<b>Specification:</b> Mix Design
<b>General Location:</b> Interior Floor Building R		<b>Slump (in):</b> ASTM C 143 <b>5.5</b> <b>Measured Specified</b> 3.00 to 5.00
<b>Sample Location:</b> Northeast corner of building R		<b>Slump w/ plasticizer (in):</b> N/A
<b>Curing Method:</b> One day Field/Laboratory Cure		<b>Air Temp (°F):</b> 61
<b>Field Sample No.:</b>	<b>Initial Cure Temp (°F) High:</b>	<b>Concrete Temp (°F):</b> ASTM C 1064 78
	<b>Low:</b>	<b>Air Content (%):</b> ASTM C 231 2.0
<b>Contractor:</b>		<b>Unit Weight (pcf):</b> ASTM C 138 N/A
<b>Ticket no.:</b> 25326455	<b>Truck No.:</b> 1613	<b>Volume of Density Measure (ft³):</b> N/A
<b>Sampled By:</b> Douglas Deering		<b>Batch Size (yd³):</b> 10.0 <b>Time Batched:</b> 07:58
<b>Weather:</b> Clear		<b>Yd³ Placed:</b> 10.0 <b>Time Sampled:</b> 08:45
		<b>Water Added (gal) Before:</b> 0 <b>Time Placed:</b> 09:00
		<b>After:</b> 0 <b>Time in Truck (mins):</b> 62

## Compressive Strength of Concrete Cylinders ASTM C 39

Specimen ID	Date Tested	Age (Days)	Diameter (in)	Length (in)	Area (in²)	Type of Cap	Maximum Load (lbf)	Fracture Type / Remarks	Compressive Strength (psi)	Tested By
03533809-61-C11	10/12/23	7	4.01	7.99	12.63	U	37260	3 SC	2950	Ryan Long
03533809-61-C12	11/02/23	28	4.02	8.03	12.69	U	49090	5 SC	3870	Eric Behrens
03533809-61-C13	11/02/23	28	4.02	8.03	12.69	U	50170	5 SC	3950	Eric Behrens
03533809-61-C14	11/02/23	28	4.03	8.03	12.76	U	54230	5 SC	4250	Eric Behrens
03533809-61-C15	11/30/23	56	4.00	8.00	12.57	U	56780	5 SC	4520	
<b>Average 28 Day Compressive Strength (psi)</b>									4020	
<b>Required Strength (psi)</b>									3500	

**Notes**

1. Sampling to ASTM C 172
2. Specimen(s) prepared to ASTM C 31
3. Capping B=Bonded ASTM C 617, U=Unbonded ASTM C 1231, C = Combined, G = Ground

**Remarks**

Fracture Type / Remarks: 3 = Vert cracking/no cones; C1314: Cone & Split, 5 = Side fracture-opposite ends, C1314: Semi-Conical Break, SC = Condition Satisfactory upon retrieval.



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: RSI:03533809-61  
Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 10/6/2023

## Reinforcing Steel Observation Report

<b>Client:</b> MEGA STORAGE 577 VILLA CT WEST DES MOINES, IA 50266	<b>CC:</b> RUSS TAYLOR, TROY PORTER
<b>Project:</b> MEGA STORAGE LEE'S SUMMIT LEE'S SUMMIT, MO	

<b>General Details</b>	
<b>Date:</b> 10/5/2023	<b>Technician:</b> Douglas Deering
<b>Weather:</b> Clear	
<b>General Location:</b> Building R interior Floor	

<b>Location</b>				
<input type="checkbox"/> Footing	<input checked="" type="checkbox"/> Slab-On-Grade	<input type="checkbox"/> Elevated Slab	<input type="checkbox"/> Piers	<input type="checkbox"/> Columns
<input type="checkbox"/> Beam	<input type="checkbox"/> Pilaster	<input type="checkbox"/> Wall Panel	<input type="checkbox"/> Foundation Wall	
<input type="checkbox"/> Other: Interior Floor Fiber Mesh Rebar				

<b>General Details (cont.)</b>	
<b>Building/Unit No.</b>	Building R
<b>Elevation (ft):</b>	
<b>Specific Location (grid lines):</b>	
<b>Plans Used:</b>	<input checked="" type="checkbox"/> Contract Drawings <input type="checkbox"/> Approved Shop Drawings
<b>Current Date and Revision/Submittal No. on Drawings:</b> 02.27.23	
<b>Drawing (page) and Detail Nos.:</b>	F6

<b>Reinforcing Steel</b>			
Size & number of bars as specified	Yes	Bars properly tied and positioned	Yes
Lap lengths as specified	Yes	Bars properly supported on chairs,...	Yes
Spacing of bars as specified	Yes	Bars clean (no foreign matter)	Yes
Dowels in place and tied	Yes	Clearance around rebar as specified	Yes
Epoxy coating specified	N/A	Rebar epoxy coated	N/A

<b>Non-Conformance Items</b>		
<b>Description</b>	<b>Who Notified</b>	<b>How / Date Corrected</b>

<b>Comments</b>





Professional Service Industries, Inc.  
 2828 South 44th Street  
 Kansas City, KS 66106  
 Phone: (913) 310-1600  
 Fax: (913) 310-1601

Report No: RSI:03533809-63  
 Issue No: 1

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
 Date of Issue: 10/11/2023

## Reinforcing Steel Observation Report

<b>Client:</b> MEGA STORAGE 577 VILLA CT WEST DES MOINES, IA 50266	<b>CC:</b> RUSS TAYLOR, TROY PORTER
<b>Project:</b> MEGA STORAGE LEE'S SUMMIT LEE'S SUMMIT, MO	

<b>General Details</b>	
<b>Date:</b> 10/10/2023	<b>Technician:</b> Douglas Deering
<b>Weather:</b> Clear	
<b>General Location:</b> Interior Floor buildings U & T	

<b>Location</b>				
<input type="checkbox"/> Footing	<input checked="" type="checkbox"/> Slab-On-Grade	<input type="checkbox"/> Elevated Slab	<input type="checkbox"/> Piers	<input type="checkbox"/> Columns
<input type="checkbox"/> Beam	<input type="checkbox"/> Pilaster	<input type="checkbox"/> Wall Panel	<input type="checkbox"/> Foundation Wall	
<input type="checkbox"/> Other: Interior Floor				

<b>General Details (cont.)</b>	
<b>Building/Unit No.</b> U&T	
<b>Elevation (ft):</b>	
<b>Specific Location (grid lines):</b> Entire slab for both buildings	
<b>Plans Used:</b>	<input type="checkbox"/> Contract Drawings <input type="checkbox"/> Approved Shop Drawings
<b>Current Date and Revision/Submittal No. on Drawings:</b> 02.27.23	
<b>Drawing (page) and Detail Nos.:</b>	F9 / F10

<b>Reinforcing Steel</b>			
Size & number of bars as specified	Yes	Bars properly tied and positioned	Yes
Lap lengths as specified	Yes	Bars properly supported on chairs,...	Yes
Spacing of bars as specified	Yes	Bars clean (no foreign matter)	Yes
Dowels in place and tied	Yes	Clearance around rebar as specified	Yes
Epoxy coating specified	N/A	Rebar epoxy coated	N/A

<b>Non-Conformance Items</b>		
<b>Description</b>	<b>Who Notified</b>	<b>How / Date Corrected</b>

<b>Comments</b>



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: CTR:03533809-63-C1

Issue No: 2

This report replaces all previous issues of this report signed on 10/17/2023


These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

# Concrete Test Report

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO



Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 11/8/2023

## Mix Data

**Supplier:** Quicksilver  
**Plant:** Talon  
**Mix Identification:** GI40B1W4  
**Specified Design Strength (psi):** 4000 at age 28 days

## Sample Details

<b>Date Sampled:</b> 10/10/23	<b>Date Received:</b> 10/11/23	<b>Specification:</b> Mix Design
<b>General Location:</b> Building U interior Floor		
<b>Sample Location:</b> Southeast corner of building U slab		
<b>Curing Method:</b> One day Field/Laboratory Cure		
<b>Field Sample No.:</b>	<b>Initial Cure Temp (°F) High:</b>	
	<b>Low:</b>	
<b>Contractor:</b>		
<b>Ticket no.:</b> 25326620	<b>Truck No.:</b> 1613	
<b>Sampled By:</b> Douglas Deering		
<b>Weather:</b> Clear		

<b>Slump (in):</b>	ASTM C 143	<b>Measured</b> 6	<b>Specified</b> 3.00 to 5.00
<b>Slump w/ plasticizer (in):</b>		N/A	
<b>Air Temp (°F):</b>		45	
<b>Concrete Temp (°F):</b>	ASTM C 1064	70	
<b>Air Content (%):</b>	ASTM C 231	2.2	
<b>Unit Weight (pcf):</b>	ASTM C 138	N/A	
<b>Volume of Density Measure (ft³):</b>		N/A	
<b>Batch Size (yd³):</b> 10.0	<b>Time Batched:</b>		07:39
<b>Yd³ Placed:</b> 10.0	<b>Time Sampled:</b>		08:00
<b>Water Added (gal) Before: 0</b>	<b>Time Placed:</b>		08:15
<b>After: 0</b>	<b>Time in Truck (mins):</b>		36

## Compressive Strength of Concrete Cylinders

ASTM C 39

Specimen ID	Date Tested	Age (Days)	Diameter (in)	Length (in)	Area (in²)	Type of Cap	Maximum Load (lbf)	Fracture Type / Remarks	Compressive Strength (psi)	Tested By
03533809-63-C111	10/17/23	7	4.02	8.00	12.69	U	47690	5 SC	3760	Eric Behrens
03533809-63-C112	11/07/23	28	4.01	7.98	12.63	U	63360	5 SC	5020	Ryan Long
03533809-63-C113	11/07/23	28	4.00	7.97	12.57	U	67330	5 SC	5360	Ryan Long
03533809-63-C114	11/07/23	28	4.00	7.99	12.57	U	64720	2 SC	5150	Ryan Long
03533809-63-C115		Hold				U		SC		

Average 28 Day Compressive Strength (psi) 5180  
Required Strength (psi) 3500

## Notes

1. Sampling to ASTM C 172
2. Specimen(s) prepared to ASTM C 31
3. Capping B=Bonded ASTM C 617, U=Unbonded ASTM C 1231, C = Combined, G = Ground

## Remarks

Fracture Type / Remarks: 2 = Vert crack/ cone opposite end, C1314: Cone & Shear, 5 = Side fracture-opposite ends, C1314: Semi-Conical Break, SC = Condition Satisfactory upon retrieval.



Professional Service Industries, Inc.  
2828 South 44th Street  
Kansas City, KS 66106

Phone: (913) 310-1600  
Fax: (913) 310-1601

Report No: CTR:03533809-63-C2

Issue No: 2

This report replaces all previous issues of this report signed on 10/17/2023

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement.

Approved Signatory: William Odell (Senior Project Manager)  
Date of Issue: 11/8/2023

**Client:** MEGA STORAGE  
577 VILLA CT  
WEST DES MOINES, IA 50266

**CC:** RUSS TAYLOR  
TROY PORTER

**Project:** MEGA STORAGE LEE'S SUMMIT  
LEE'S SUMMIT, MO

### Mix Data

**Supplier:** Quicksilver  
**Plant:** Talon  
**Mix Identification:** GI40B1W4  
**Specified Design Strength (psi):** 4000 at age 28 days

### Sample Details

<b>Date Sampled:</b> 10/10/23	<b>Date Received:</b> 10/11/23	<b>Specification:</b> Mix Design	
<b>General Location:</b> Building T interior Floor			
<b>Sample Location:</b> Northeast corner of building T slab			
<b>Curing Method:</b> One day Field/Laboratory Cure			
<b>Field Sample No.:</b>	<b>Initial Cure Temp (°F) High:</b>	<b>Slump (in):</b> ASTM C 143	<b>Measured Specified</b>
	<b>Low:</b>	<b>Slump w/ plasticizer (in):</b>	5.5 3.00 to 5.00
		<b>Air Temp (°F):</b>	N/A
<b>Contractor:</b>		<b>Concrete Temp (°F):</b> ASTM C 1064	60
<b>Ticket no.:</b> 25864347	<b>Truck No.:</b> 2104	<b>Air Content (%):</b> ASTM C 231	82
<b>Sampled By:</b> Douglas Deering		<b>Unit Weight (pcf):</b> ASTM C 138	2.5
<b>Weather:</b> Clear		<b>Volume of Density Measure (ft³):</b>	N/A
		<b>Batch Size (yd³):</b> 10.0	<b>Time Batched:</b> 09:35
		<b>Yd³ Placed:</b> 110.0	<b>Time Sampled:</b> 10:35
		<b>Water Added (gal) Before:</b> 0	<b>Time Placed:</b> 10:50
		<b>After:</b> 0	<b>Time in Truck (mins):</b> 75

### Compressive Strength of Concrete Cylinders

ASTM C 39

Specimen ID	Date Tested	Age (Days)	Diameter (in)	Length (in)	Area (in²)	Type of Cap	Maximum Load (lbf)	Fracture Type / Remarks	Compressive Strength (psi)	Tested By
03533809-63-C211	10/17/23	7	4.02	8.01	12.69	U	47790	5 SC	3770	Eric Behrens
03533809-63-C212	11/07/23	28	4.00	8.03	12.57	U	74650	2 SC	5940	Ryan Long
03533809-63-C213	11/07/23	28	4.00	8.04	12.57	U	72250	2 SC	5750	Ryan Long
03533809-63-C214	11/07/23	28	4.00	8.05	12.57	U	65630	5 SC	5220	Ryan Long
03533809-63-C215		Hold				U		SC		

Average 28 Day Compressive Strength (psi) 5640  
Required Strength (psi) 3500

### Notes

1. Sampling to ASTM C 172
2. Specimen(s) prepared to ASTM C 31
3. Capping B=Bonded ASTM C 617, U=Unbonded ASTM C 1231, C = Combined, G = Ground

### Remarks

Fracture Type / Remarks: 2 = Vert crack/ cone opposite end, C1314: Cone & Shear, 5 = Side fracture-opposite ends, C1314: Semi-Conical Break, SC = Condition Satisfactory upon retrieval.