

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20235733  
Address: 209 SE GREEN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Robb Popp	Failed	Monday, August 26, 2024

Informational:	
1	Misc
	Perimeter footiing
	-Complete
	-Art wall bump outs complete
	Interior pier pds
	-Complete
	Interior footings
	-Complete
	Canopy piers at
	-Complete
	Courtyard retaining wall footings
	-Complete

Corrective Action Required:	
2	Miscellaneous
	Correction
	Transformer enclosure-
	-Provide proper clearance to earth at rebar
	-Remove all loose soil and debris from footing
	-Ensure 3rd party approval for bearing

**Comments:**