

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Monday, August 26, 2024

Corrective Action Required:

1 Misc

Corrective Action Required:

2 FIRST FLOOR

Building A:

-Approved

****Building B:**

-Provide special inspection report for fireproofing of steel members

****Building C:**

-Approved

****Building D:**

-Approved except as noted:

Provide truss repair for trusses in corridor

-Mechanical room incomplete

****Building E:**

-Shear wall nailing pattern

-Ok to cover decks

Corrective Action Required:

3 SECOND FLOOR

*Building A:

-Approved

*Building B:
Approved

**Building C:
Approved

*Building D:
Approved

**Building E:
-Shear wall nailing pattern
-Ok to cover decks

Corrective Action Required:
4 THIRD FLOOR

*BUILDING A:
-Approved

*Building B:
Approved

**Building C:
Approved

**Building D:
-OK to cover decks
-Shear wall nailing pattern
**All Rough approved except as noted:

-Provide truss repair in corridor
-Corridor-Complete truss repair per engineer

**Building E:
-Decks and firewall extensions

Corrective Action Required:
5 FOURTH FLOOR

*BUILDING A:
-Approved

*Building B:
-Approved

*Building C:
Approved

*Building D:
-Approved
-D 4th floor tape and mud @ 2 hour wall: 431,432,443,444 approved

*Building E

		-Decks and firewall extensions
		-Behind tubs and showers approved: 345,346,347,348,349,350,352,353,354
Corrective Action Required:		
6	ELEVATOR 1	**ELEVATOR A:
		-Ok for rock on inside of shaft all floors
Corrective Action Required:		
7	STAIR TOWER 5	Stair tower D:
		-Framing approved
Corrective Action Required:		
8	STAIR TOWER 1	*Stair A
		-Approved walls and ceiling all floors
Corrective Action Required:		
9	ELEVATOR 2	Elevator in building C
		-Framing approved
Corrective Action Required:		
10	STAIR TOWER 2	Stair 2 in Building B
		-Approved walls and ceiling all floors
Corrective Action Required:		
11	STAIR TOWER 3	Stair 2B in Building B
		-Approved walls and ceiling all floors
Corrective Action Required:		
12	ELEVATOR 3	Interior elevator framing approved

Comments: