

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222783
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Tuesday, August 27, 2024

Informational:

1 Misc

12/13/23 Wednesday JMJ (Thorne & Son)
Contractor milled parking lot / driveway passage area approximately 25'X125'
Southside of building #2. Repaved area with 3-01RC asphalt.

07/15/24 Monday JMJ (Thorne & Son)
Contractor laid base asphalt APWATYIAPWA Type 2Rec approximately 1,120
tons. Contractor will continued to lay base aggregate.

07/17/24 Wednesday JMJ (Thorne & Son)
Contractor had to stop laying base asphalt yesterday due to the inclement
weather .
Contractor continued the installation of base asphalt on the Southside of
building #3.

08/19/24 Monday JMJ
Contractor graded AB3 on Northside of Building #3 over the chemical treated
parking/dock.

08/27/24 Friday JMJ (Thorne & Son)
Contractor began to lay the aggregate base on the Northside of building #3.

Informational:

2

Misc

08/19/24 Monday JMJ

Contractor graded AB3 on Northside of Building #3 over the chemical treated parking/dock.

08/23/24 Friday JMJ

Contractor continued grading the AB3 on the Northside of building #3.

Comments: