

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	John Jackson	Partial	Tuesday, August 27, 2024

Informational:

1 Misc

10/27/23 Friday JMJ ( General Contractor, Mc Carthy & Sub Contractor George Shaw Concrete )  
Contractor continues to set forms for curbs. Do to extend inclement weather proof roll will be needed before curb pours resume.

11/02/23 Thursday JMJ ( General Contractor, Mc Carthy & Sub Contractor George Shaw Concrete )  
Contractor poured curbs yesterday approximately 14 yards and contractor cover curb with blankets.

11/14/23 Tuesday JMJ ( General Contractor, Mc Carthy & Sub Contractor George Shaw Concrete )  
Contractor poured curbs around reconstructed private street on the Northwest side on going constructed building yesterday.

08/07/24 Wednesday JMJ  
Contractor poured 21yards of curbs, sidewalks, & stoops Northside of heading Southeast around building.

08/27/24 Tuesday JMJ ( General Contractor- Mc Carthy & Sub George Shaw Concrete)

Inspecting the aggregate for curbs. Contractor are schedule to pour curbs at on Southside of building at 10:00AM.

**Comments:**