

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221049

Address: 808 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
806 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
64064804 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Wednesday, January 03, 2024

Corrective Action Required:

1	Misc	12-11-23 Dustin A, SW is formed and aggregate is compacted except the sw on 804 and the one on 808. Approved to pour the others will need to be inspected pre pour. 12-18-23 Dustin A, SW Is poured. Slopes are in compliance and forms are pulled . Still need to Do section in front of 804 12-27-23 Dustin A, Conditions have not changed. Still need last section poured and white cure added 1-3-24 Dustin A, Conditions have not changed 8-27-24 NS Site visited for a sidewalk and driveway and it appears has passed.
---	------	---

Comments: