

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221049

Address: 808 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
806 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
64064804 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Wednesday, December 27, 2023

Informational:

1 Misc

6-8-23 NS Site visited and driveway and sidewalk are not ready. I will schedule out for a couple months.

11-7-23 Dustin A, visited site. Not ready . Will check back in few weeks

12-11-23 Dustin A, dw is formed on all 3 units . Will need to maintain ADA slopes through approach. It is framed and aggregate is compacted. approved to pour.

12-27-23 Dustin A, DW is poured on 804-808. Forms are pulled and slopes are in compliance. Passed

Comments: