

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20230570  
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Bobby Richest	Passed	Wednesday, August 28, 2024

Informational:

1 Misc

6-19-24 BR Contractor (JE Dunn) saw cut curb on south entrance which are joint to joint. But on the north entrance there not cut at joint to joint. There are several curb sections that needs to be taking out along with storm box wing was damage and needs to be replace.

6-25-24 BR Contractor preformed a poof roll on the curbs which was successful. Ready for concrete.

7-9-24 BR Contractor (JE Dunn) poured concrete curbs on south side and north side of parking lot.

**Comments:**