

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20234377  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Patrick Schonfeldt	Passed	Wednesday, August 28, 2024

Informational:

1	Misc	7-12-24 PS Contractor poured pavement surface and curbs on west side of arboridge in front of approach and where curb inlet A-3 was removed from project
		7-18-24 PS Contractor setting forms and dowels in existing concrete for concrete pour tomorrow
		7-19-24 PS Contractor poured concrete at arboridge dr lane widening surface and curbs (monolithic pour to match existing), dowels and mats installed
		8-15-24 PS Contractor removed cracked concrete section on south side of approach on arboridge joint to joint, dowels installed into existing concrete and base aggregate compacted prior to pour

**Comments:**