

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Wednesday, August 28, 2024

Informational:
1 Misc

08/06/24 Tuesday JMJ
Sidewalk were installed on the Northeast side of newly built hospital wing.
Approximately 150' of sidewalk was poured today.

08/09/24 Friday JMJ
Contractor poured 16 cubic yards for sidewalks and stoops.

08/12/24 Monday JMJ
The contractor poured 17 cubic yards for sidewalks and curbs.

08/15/24 Thursday JMJ
The contractor poured concrete pad on the Eastside of newly built hospital wing.

08/22/24 Thursday JMJ
The contractor poured 27cy of concrete for the sidewalk on the Southeast side of newly built hospital wing.

08/28/24 Wednesday JMJ (General Contractor- Mc Carthy & Sub George Shaw Concrete)
Contract more than 120' of concrete around the Southeast corner of the

hospital new wing.

Comments: