CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20236204Address:2361 SW RIVER TRAIL RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Thursday, August 29, 2024
Corrective Action Required:			
	 -address studs over board for S/E cable in garage -will check gb bracing at time of dry wall -address joist above wall in closet landing on non load bearing wall (address one using h2.5) -rear master bedroom cspf wall missing straps -strap top plate above 16" lvl at foyer -fireblock furr down ends in basement (when using unfazed insulation it must be packed tightly and securely) 		

Comments: