

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242432
Address: 2502 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Tuesday, September 03, 2024

Informational:

1 Misc

8-19-24 Dustin A, SW has been formed and compacted. Slopes are in compliance. approved to pour

8-26-24 Dustin A, SW has dirt all over it cannot inspect until its cleaned. Will not pass until valve is fixed

9-3-2024 Dustin A, conditions have not changed

Comments: