

## CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

## **Inspection Summary**

Permit #: PRCOM20113001, Building Permit - Commercial Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Above Ceiling Mark Harding Failed Thursday, October 06, 2011

Inspection

Corrective Action Required

1 MISC SUPPORT MC OVER STAIRS, SUPPORT MC IN ROOMS ABOVE

CEILING PER CODE.

CHECK THROUGHOUT 2 LOCATIONS IN OFFICE ROOMS.

DO NOT COVER UNTILL FIRE PENETRATIONS ARE INSPECTED

AND APPROVED

Corrective Action Required

Corrective Action Required

2 MISC

LABEL FIRE DAMPER ABOVE CEILING

3 MISC

Final Building

Mark Harding Not Ready

Thursday, October 06, 2011

Inspection - Commercial

Corrective Action Required

MISC. LIST - PRE FINAL LIST ONLY NOT COMPLETE.

10-6-11

1. INSTALL GRAB BARS IN RESTROOMS PER CODE

2. INSTAL OPEN FRONT TOILET SEAT PER CODE.

3. COMPLY TO ANSI 117 CODE ON DRINKING FOUNTAIN HEIGHT

AND CLEARANCE.

- 4. INSTALL FIRE EXTINGUISHERS AT REQUIRED LOCATIONS.
- 5. LABEL FIRE DAMPER ABOVE CEILING AS PER PLANS.
- 6. INSTAL RETURN AIR TO FRONT ROOM FROM SOUTH AC UNIT AND INSTALL FIRE DAMPER.
- 7. INSTALL VINYL WALL COVERING IN BATHROOMS. OR APOXY PAINT AS REQUIRED.
- 8. INSTALL VINYL SCREENS ON EXTERIOR MECH. EQ.
- 9. EXESSIVE RISE AT STAIRS, 6 1/2" TO 5 3/4".
- 10. POST OCCUPANCY LOAD SIGNS.
- 11. PROVIDE ROOF ACCESS FOR INSPECTION.
- 12. BOND WATER HEATER AS PER PLANS.
- 13. LABEL DOOR AS PER PLANS -"DOOR SHALL REMAIN UNLOCKED."
- 14. PROVIDE REVISED PLANS SHOWING ALL CHANGES.
- 15. LABELING OF 2HR WALLS, DOORS, FRAMES.
- 16. PAINT ROOFTOP GAS PIPING.
- 17. SUPPORT AND SECURE GAS PIPING ABOVE RESTROOMS. THIS IS A PRE-FINAL LIST , THIS LIST MAY BE INCOMPLETE.

## Comments: