

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240569
Address: 2755 SW HEARTLAND RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Wednesday, September 04, 2024

Informational:

1	Misc	8-23-24 DP. SW was formed, aggregate was compacted and cross slopes were in compliance but conditions can change. Approved to pour.
		8-26-24 Dustin A, Part of Sw was poured, forms still on section poured.
		8-28-24 DP. SW is approved to be poured. I had the add 2 dowels in the north section since its only a single panel that needs to be poured. I also didn't check cross slopes of SW that is already poured, can do that at time of final.
		9-3-2024 Dustin A, SW is poured to city specs and slopes are in compliance. Passed

Comments: