CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20240886Address:2771 SW 11TH TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Partial	Wednesday, September 04, 2024
Corrective Action Require	ed:		
1 Misc	9-4-24 DP. DW Was formed, sidewalk was not formed today. I told them to make sure and keep the cross slope compliance. When checking aggregate depth they ranged from 1-4 inches. They are calling me back once they have adequate depth.		
	9-4-24 DP. Contractor dug the depth of the driveway approach deeper and was able to add aggregate. Approved to pour.		

Comments: