

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240625
Address: 3722 SW CLAYTON PL, LEES SUMMIT, MO 640823726 SW CLAYTON PL, LEES SUMMIT, MO
640823728 SW CLAYTON PL, LEES SUMMIT, MO 640823730 SW CLAYTON PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Passed	Tuesday, July 16, 2024

Informational:

1	Misc	7-9-24 PS Sidewalk pre pour, forms in place and aggregate compacted, approved to pour
		7-16-24 PS, Part of Sidewalk meets ADA and LS specs.
		9-6-24 Dustin A, Still needs a section poured where there is a atnt box in way, Box will need to be moved

Comments: