

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240366

Address: 1439 SW WINTHROP TER, LEES SUMMIT, MO 64081
1437 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	John Jackson	Passed	Monday, September 09, 2024

Informational:

1 Misc

7-30-24 Dustin A, DW is formed and aggregate is compacted. Must maintain ADA compliance through out approach . Approved to pour

8-6-24 Dustin A, Dw is poured to city specs and slopes are in compliance. Cannot pass until forms are pulled

09/09/24 Monday JMJ Driveway appears to meets ADA compliance and passed inspection.

Comments: