

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20236327
Address: 1113 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Monday, September 09, 2024

Informational:

1	Misc	8-27-24 DP. SW was formed, aggregate compacted, cross slopes in compliance but conditions can change. Approved to pour.
		9-3-24 DP. Forms still on SW. Need to be removed before getting final.
		9-9-24 DP. SW Still has forms that need to be removed.

Comments: