

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Monday, September 09, 2024

Informational:

1	Misc	7-29-24 BR Contractor (ESS) installed fire hydrant at STA. 2+17 to 200' south on SE Bailey PKWY.
		08-06-24 JMJ Contractor (ESS) installed line #2 STA 12+50 to 6+41, line #4 STA 0+00 to 0+60 crossing.
		08-07-24 JMJ Contractor continued on installation on line #2 & #3 approximately 250' of water was done at 1:00PM. Backing blocks were poured behind fitting tees installed.
		09/09/24 Monday JMJ Contractor (ESS) poured straddle blocks line #1 & #6 and backing blocks at various locations through the project.

Comments: