

# **Site Observation**

Client:

Project:

Saint Luke's Health System 901 E 104th St Kansas City, MO 64131 220475 St Luke's East ASC Expansion 100 NE St Lukes Blvd Lee's Summit, MO 64086

Date: 04/10/2024 Inspector: Chase Behler

## **OBSERVATIONS**

Location: Air handler room

### **Report Narrative:**

Met with Roy from KBuilding, Spray applied fire proofing material testing - retrieved (2) destructive test samples for density testing, results to follow. All Thickness and adhesion/cohesion testing exceeded specified minimum allowance for each member tested.

Discrepancy: No

JA Mangan

Reviewed by: Jeff Marquez

04/12/2024



# **Site Observation**

Client:

Project:

Saint Luke's Health System 901 E 104th St Kansas City, MO 64131

220475 St Luke's East ASC Expansion 100 NE St Lukes Blvd Lee's Summit, MO 64086

Date: 04/01/2024 Inspector: Chase Behler

## **OBSERVATIONS**

Location: Air handler fireproofing

### **Report Narrative:**

Spray applied fire proofing material still too wet for testing, ventilation could be a potential issue. Will reach back out in a couple days to see where we are at.

Discrepancy: No

Jeff Maryon

Reviewed by: Jeff Marquez

04/01/2024



### **Site Observation**

Client:

Project:

Saint Luke's Health System 901 E 104th St Kansas City, MO 64131

220475 St Luke's East ASC Expansion 100 NE St Lukes Blvd Lee's Summit, MO 64086

Date: 03/14/2024 Inspector: Chase Behler

### **OBSERVATIONS**

Location: Saint Luke's expansion area - Air handler 8 (NE corner)

### **Report Narrative:**

Spray-applied fireproofing materials inspection and thickness testing. Contractor began spraying (Cafco 300HS) on columns. All members being treated are clean, free of any rust or debris, and ready to be sprayed. Wet Thickness tests on lower 8' of NE corner column exceeded minimum thickness requirements. Will be back after sfrm is dry and ready for density and adhesion/cohesion destructive testing.

Discrepancy: No

Jeff Mengan

Reviewed by: Jeff Marquez

03/15/2024



# **Site Observation**

Client:

Project:

Saint Luke's Health System 901 E 104th St Kansas City, MO 64131

220475 St Luke's East ASC Expansion 100 NE St Lukes Blvd Lee's Summit, MO 64086

Date: 02/29/2024 Inspector: Blake Bennett

## **OBSERVATIONS**

Location: 3rd Level AHU field welding

Report Narrative: See Acuren Report attached

Discrepancy: No

See Alpha 1059215.pdf in the documents section at the end of this report.