

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20230994  
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sewer Service Inspection</b>	Bobby Richest	Partial	Friday, September 06, 2024

Informational:

1 Misc

8-30-24 BR Contractor installed 50' of service wye from building with clean out installed next to the building.

9-6-24 BR Contractor installed 40' of 6" DIP pipe under SE Hamblen Rd to get ready for connection to existing sewer main.

09/09/24 Monday JMJ

Contractor performed tie-in to the 8" existing sanitary main with two max adapters and 8"X6" tee.

Contractor bored 70' of 6" sanitary main across the road of SE Hamblen RD on Friday 09/06/24. Cleanout was already set (possibly done on Friday) on the Eastside of SE Hamblen RD . Contractor will install approximately 70' more of sanitary were sanitary was stub out from building site.

9-10-24 BR Contractor installed 40' of 6" SDR-26 from boring connection under SE Hamblen Rd to 2nd clean out in middle of parking lot.

**Comments:**