

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230994
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Bobby Richest	Passed	Tuesday, September 10, 2024

Informational:
1 Misc

8-28-24 BR Contractor excavated for water main to give access to water dept. ready for tap on water main.

9-10-24 BR City water dept installed tap on water main. Contractor installed 1" cooper line to water meter and 10' after water meter heading to building.

Comments: