

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240102
Address: 377 NW PATCH CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Passed	Tuesday, September 10, 2024

Informational:
1 Misc

9-3-24 DP. SW was formed, aggregate compacted, cross slopes are in compliance but conditions can change. Approved to pour.

9-10-24 DP. SW has been poured, forms have been removed. Cross slopes are in compliance. Passed.

Comments: