

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240886
Address: 2771 SW 11TH TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Passed	Wednesday, September 11, 2024

Corrective Action Required:

1	Misc	9-4-24 DP. DW Was formed, sidewalk was not formed today. I told them to make sure and keep the cross slope compliance. When checking aggregate depth they ranged from 1-4 inches. They are calling me back once they have adequate depth.
		9-4-24 DP. Contractor dug the depth of the driveway approach deeper and was able to add aggregate. Approved to pour.
		9-11-24 DP. DW was poured, forms have been removed. Passed

Comments: