

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242155
Address: 1632 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Thursday, September 12, 2024

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-seal bottom plate penetrations At dining area-complete cspf nailing-block wall space to ceiling space at great room(solid block sheathing breaks)-will check GB bracing at time of install-seal low voltage penetrations in bed 2-provid lateral bracing for trusses to throughout where missing(multiple throughout)-address A7 truss at top of stairs (no documentation uploaded to portal for fix)-fire block wall space into furr downs throughout basement-missing stud at exterior wall corner NW basement (missing on N wall)-missing anchor bolts for cspf rec room wall-exterior nailing to be to plans
---	------	--

Comments: