

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231337

Address: 940 NE COLBERN RD, LEES SUMMIT, MO 64064900 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Devon Perry	Partial	Friday, September 13, 2024

Informational:

1 Misc

3-6-24 PS No activity on site

3-8-24 PS No activity on site

3-19-24 PS No activity on site

3-20-24 PS No activity on site

3-26-24 PS No activity on site

4-2-24 PS No activity on site

8-8-24 NS Site Visited and no one is working due to rain.

8-27-24 NS Site Visited and it appears no work is going on.

9-4-24 NS Site visited and it appears that asphalts base has been put down and curb islands have been poured.

9-13-24 DP. The new road has been painted and a stop sign has been installed. It is being opened up today. JK concrete is planning on coming out Monday and will pour the area of the median where the fire trucks and ambulances will be able to cross over. Starting wednesday, the asphalt crew will be able to come and finish patching asphalt. I spoke with Earl and he knows he can start as soon as Wednesday, but didn't know when his schedule will work out but knows it needs to be done ASAP

Comments: