

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20242155  
Address: 1632 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Not Ready	Monday, September 16, 2024

Corrective Action Required:

1	Misc	Home insulated without inspection.  -seal bottom plate penetrations At dining area -complete cspf nailing -block wall space to ceiling space at great room(solid block sheathing breaks ) -will check GB bracing at time of install -seal low voltage penetrations in bed 2 -provid lateral bracing for trusses to throughout where missing(multiple throughout) -address A7 truss at top of stairs (no documentation uploaded to portal for fix) -fire block wall space into furr downs throughout basement -missing stud at exterior wall corner NW basement (missing on N wall) -missing anchor bolts for cspf rec room wall -exterior nailing to be to plans
---	------	--

**Comments:**