

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20242155
Address: 1632 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed - Stop Work	Monday, September 16, 2024

Corrective Action Required
1 Misc

Home insulated without inspection. Remove insulation before Reinspection

- seal bottom plate penetrations At dining area
- complete cspf nailing
- block wall space to ceiling space at great room(solid block sheathing breaks)
- will check GB bracing at time of install
- seal low voltage penetrations in bed 2
- provid lateral bracing for trusses to throughout where missing(multiple throughout)
- address A7 truss at top of stairs (no documentation uploaded to portal for fix)
- fire block wall space into furr downs throughout basement
- missing stud at exterior wall corner NW basement (missing on N wall)
- missing anchor bolts for cspf rec room wall
- exterior nailing to be to plans

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Comments: