

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242853
Address: 1901 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Monday, September 16, 2024

Informational:

1	Misc	9-10-24 PS Driveway approach inspection failed, base aggregate not compacted, no plate compactor on site
		9-10-24 Dustin A, DW has been compacted approved to pour
		9-16-24 Dustin A, Dw is poured to city specs, forms are pulled. Passed

Comments: