

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231337

Address: 940 NE COLBERN RD, LEES SUMMIT, MO 64064900 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Monday, September 16, 2024

Informational:

1	Misc	9-16-24 DP. Shane's crew with JK concrete was onsite today and pouring public sidewalk. They were shy on their aggregate depth so pulled forms, dug the area deeper and added 4" of compacted AB3 aggregate. Cross slopes on pre pour were in compliance. The section they had formed, there were approved to pour.
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: