

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231337

Address: 940 NE COLBERN RD, LEES SUMMIT, MO 64064900 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Devon Perry	Partial	Monday, September 16, 2024

Informational:

1	Misc	9-16-24 DP. Shane's crew with JK concrete was onsite today and they poured the part of the median deemed for emergency vehicles. They poured it 4" thick and will end up being 2" above finished asphalt. They finished it with white cure. Cure time on this will be 10 days.
---	------	--

Comments: