

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Wednesday, September 18, 2024

Corrective Action Required:

1	FIRST FLOOR	*****AREAS APPROVED TO COVER: -Entry canopy ok to cover Additon complete except as noted: *AHU -Address duct penetration/ complete firewall
---	-------------	---

**Existing side:
1E-314-seal penetrations
300C-seal penetrations and label firewall
1E-315-Label firewall
1E-313-seal penetrations and label firewall

Corrective Action Required:

2	SECOND FLOOR	Above-ceiling OK below: -Soffits in waiting room area and adjacent corridors **Addition Complete except as noted below:
---	--------------	---

Corrective Action Required:

3	THIRD FLOOR	*****AREAS APPROVED TO COVER: Soffits at 3E-355, 346, 338, 241, 244, 306 UNITS 300A, 304-320, 360-367,335-349, 212, 213, 259-261, 246-258, 268-273, 214-219, 222, 224
---	-------------	--

Seal penetrations and label smoke/fire walls at 3E-332, 333, 104, Cor 300B,
cor-300C, 205, 206, 327, 324, 325, 322, 323, 321, 263, 264, 265

Comments: