CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20224825Address:2601 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Site Visit	Nick Scott	Partial	Wednesday, September 18, 2024	
Informational:				
1 Misc	8-22-24 NS Site Visit 8-27-24 NS Site Visit 9-4-24 NS Site visite islands poured 9-17-24 NS Site visit was gone the Fire cu	 8-8-24 NS Site Visited and no one is working due to rain. 8-22-24 NS Site Visited and crews are pouring concrete curb. 8-27-24 NS Site Visited no work is being done. 9-4-24 NS Site visited and it appears base asphalt has been put down and islands poured 9-17-24 NS Site visited and it appears no work is being done today. While I was gone the Fire curb was installed. Paint and stop signs as well. 9-18-24 NS Site visited and they put up road signs 		

Comments: