

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20242255
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Nick Scott	Partial	Wednesday, September 18, 2024

Informational:

1	Misc	9-5-24 NS Site visited and talked to the foreman about what standards are required. 9-6-24 NS Workers are staging sewer manholes and receiving all materials. 9-9-24 NS Crews are out working on sewer manhole. Chad Project Manager/Owner kept arguing with me about tracer wire being put on the main. 9-10-24 NS site visited and crews are working on cutting in new services line. 9-11-24 NS crews are working on sewer line and keep hitting rock. 9-17-24 NS Site visited and crews were not working on sewer because the backhoe broke and started working on storm water. 9-18-24 NS Site visited and the crews are working on sewer.
---	------	---

Comments: