

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231337

Address: 940 NE COLBERN RD, LEES SUMMIT, MO 64064900 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Nick Scott	Partial	Thursday, September 19, 2024

Informational:

1 Misc

3-6-24 PS No activity on site

3-8-24 PS No activity on site

3-19-24 PS No activity on site

3-20-24 PS No activity on site

3-26-24 PS No activity on site

4-2-24 PS No activity on site

8-8-24 NS Site Visited and no one is working due to rain.

8-27-24 NS Site Visited and it appears no work is going on.

9-4-24 NS Site visited and it appears that asphalts base has been put down and curb islands have been poured.

9-13-24 DP. The new road has been painted and a stop sign has been installed. It is being opened up today. JK concrete is planning on coming out Monday and will pour the area of the median where the fire trucks and ambulances will be able to cross over. Starting wednesday, the asphalt crew will be able to come and finish patching asphalt. I spoke with Earl and he knows he can start as soon as Wednesday, but didn't know when his schedule will work out but knows it needs to be done ASAP

9-13-24 DP. UPDATE-- The new road was painted this morning with arrows

and stop bar. The stop sign has also been installed. They did not paint the crosswalk but the sidewalk hasn't been installed yet. We will look for the cross walk to be finished when there is a sidewalk. The new road has been opened. I received a call from Susan Berry about some issues with the lane drop and also traffic that is driving eastbound on Colbern turning north onto Rice road though the area that is left out for fire. Mrs. Berry said to block the entrance or install a no left turn sign and Mr. Eden said to leave it open and accessible through the weekend.

Redford met me onsite and turned the arrow board off and removed cones which were causing a unnecessary lane drop. They did have a problem installing the no left turn sign since the original plan called for the new road to be opened before closing off the fire truck crossing, which Ryan confirmed. I called Susan Berry back which was out for the weekend so talked to Erin Ralovo. Erin called Michael Park and got confirmation to left the no left turn sign off for the weekend and to leave the fire truck crossing open.

On Monday, JK concrete will be onsite to pour the remaining median. Superior Bowen will be in to finish asphalt after Wednesday.

9-18-24 NS Site visited and the crews have put up road signs today.

9-19-24 NS Signs are still up and no work happening today.

Comments: