

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232768
Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|------------|----------|------------------------------|
| All Rough Inspection - Commercial | Robb Popp | Partial | Thursday, September 19, 2024 |

Corrective Action Required:

| | | |
|---|---------------|--|
| 1 | STAIR TOWER 1 | Stair tower 1 in Building F: -Shear wall nailing pattern behind stringers at floors 1-3 |
|---|---------------|--|

Corrective Action Required:

| | | |
|---|---------------|--|
| 2 | STAIR TOWER 2 | -Stair tower 2 in building G -Shear wall nailing pattern behind stringers at floors 1-2 |
|---|---------------|--|

Corrective Action Required:

| | | |
|---|---------------|---|
| 3 | STAIR TOWER 3 | -Stair tower 3 in building J -Shear wall nailing pattern behind stringers floors 1-3 |
|---|---------------|---|

Corrective Action Required:

| | |
|---|-------------|
| 4 | FIRST FLOOR |
|---|-------------|

Corrective Action Required:

| | | |
|---|--------------|--|
| 5 | SECOND FLOOR | Building F: -Behind tubs and showers ok to cover -Deck framing at west side only ok to cover |
|---|--------------|--|

Corrective Action Required:

| | | |
|---|-------------|--|
| 6 | THIRD FLOOR | *Building F -Behind tubs and showers ok to cover -Deck framing at west side only ok to cover |
|---|-------------|--|

Corrective Action Required:

| | | |
|---|--------------|---|
| 7 | FOURTH FLOOR | *Building F -Behind tubs and showers ok to cover |
|---|--------------|---|

| | |
|-----------------------------|--------------------------------|
| Corrective Action Required: | -Deck framing ok to cover |
| 8 ELEVATOR 1 | Interior framing ok all floors |

Comments: