

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20240778
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Devon Perry	Partial	Friday, September 20, 2024

Informational:

1	Misc	9-16-24 DP. 4" water line and 6" water lines passed hydrostatic and were chlorinated.
		9-17-24 DP. Both lines were flushed by Nick Scott
		9-18-24 DP. First sample from the 6" and first sample from the 4" were taken and delivered to Blue Valley Labs
		9-19-24 DP. First sample on both lines passed.

Comments: