

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Monday, September 23, 2024

Corrective Action Required:

1	FIRST FLOOR	-Shaft layer, 1st and 2nd layer at 2nd floor separation in AHU 1E-233 -Shaft layer and 1st and 2nd layer at mech chase outside of AHU 1E-233 **COMPLETE RATED SSEMBLY AT SOILS AND MECH ROOMS -Shaft and 1st layer at mechanical room duct penetration -Shaft, 1at and 2nd layer at North elevator
---	-------------	--

Corrective Action Required:

2	SECOND FLOOR	-Shaft layer at north elevator -1st and 2nd layer at north elevator
---	--------------	--

Corrective Action Required:

3	THIRD FLOOR	-Shaft and 1st and 2nd layer at 3E-303 -Screw pattern at 3E-322, 323, 365, 264, 263 -Shaft,1st & 2nd layer at South Elevator -Shaft, 1st and 2nd layer layer at North elevator
---	-------------	---

**Comments:**