CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20242368Address:1629 SW ARBORWAY TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Monday, September 23, 2024
Corrective Action Required: 1 Misc	Garage portal frame okay Front porch roof framing okay		
	HOME NOT READY FOR INSPECTION List incomplete (garage only inspected) Complete list before calling for re inspection -fire block hvac chase to ceiling space -install lib's to plans -secure electrical in furr down in garage -provide engineering for truss fix above bath 4 -fire block bath 4/garage wall to ceiling space -protect all wiring within 6' of attic access -anchor bolts to be within 12" of plate breaks not closer than 7x the diameter of the bolt (see SW garage) -missing truss plans		

List still incomplete 09/23/24

Comments: