

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232901
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Thursday, September 19, 2024

Informational:

1	Misc	9-18-24 BR Contractor (Selby Excavation) installed 200' of 8" water main on line F from Sta. 0+00 - Sta. 2+00.
		9-19-24 BR Contractor (Selby Excavation) installed 270' of 8" water main on line F from Sta. 2+00 - Sta. 5+00.
		9-23-24 BR Contractor (Selby Excavation) installed 200' of 8" water main on line F from Sta. 5+00 - Sta. 7+00.

Comments: