

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20240500  
Address: 2535 NE WOODLAND OAK CIR, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Nick Scott	Failed	Tuesday, September 24, 2024

Informational:

1	Misc	7-10-24 Dustin A, SW is formed on east side of drive attaching to ada ramp. Gravel is compacted and slopes are in compliance, Approved to pour this side. Contractor will call in when ready for west side 7-12-24 NS Site visited for a pre-pour and it appears that driveway and sidewalk meet city standards 9-24-24 NS Driveway Passed but the sidewalk panel is cracked and needs to be replaced.
---	------	--

**Comments:**