

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232726
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Devon Perry	Partial	Tuesday, September 24, 2024

Informational:

1 Misc

8-20-24 DP. I met Seth with ESS on site and pulled 2 samples off the 12" public south phase. Samples were delivered to Blue Valley Lab.

8-21-24 DP. Both samples failed.

8-21-24 DP. Met Matt with ESS on site and pulled a second set of samples. We pulled these before knowing the first samples failed. So if these pass, these samples will count as sample 1.

8-23-24 DP. Second set of samples failed. Talked to Reese with ESS and the plan going forward is to start over and rechlorinate next week.

8-26-24 DP. Met Reese and Matt onsite and rechlorinated the public water main

8-27-24 DP. Met Reese with ESS onsite and dechlorinated the public water main with samples beginning tomorrow.

9-23-24 DP. ESS in onsite today rechlorinating the water line. We will flush tomorrow afternoon.

9-24-24 DP. Matt with ESS was onsite and flushed out the chlorine in the water lines with 1st samples being taken tomorrow.

Comments: