

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20232726  
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 1</b>	Devon Perry	Partial	Monday, September 23, 2024

Informational:

1 Misc

8-20-24 DP. I met Seth with ESS on site and pulled 2 samples off the 12" public south phase. Samples were delivered to Blue Valley Lab.

8-21-24 DP. Both samples failed.

8-21-24 DP. Met Matt with ESS on site and pulled a second set of samples. We pulled these before knowing the first samples failed. So if these pass, these samples will count as sample 1.

8-23-24 DP. Second set of samples failed. Talked to Reese with ESS and the plan going forward is to start over and rechlorinate next week.

8-26-24 DP. Met Reese and Matt onsite and rechlorinated the public water main

8-27-24 DP. Met Reese with ESS onsite and dechlorinated the public water main with samples beginning tomorrow.

9-23-24 DP. ESS in onsite today rechlorinating the water line. We will flush tomorrow afternoon.

**Comments:**