## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

## Permit #: PRSITE20235732

Address: 1901 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640861921 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862001 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862021 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862031 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862 NE ALURA WAY, LEES SUMMIT, MO 640861900 NE DISCOVERY AVE, LEES SUMMIT, MO 640861920 NE DISCOVERY AVE, LEES SUMMIT, MO 640861901 NE DISCOVERY AVE, LEES SUMMIT, MO 640861921 NE DISCOVERY AVE, LEES SUMMIT, MO 64086100 NE ALURA WAY, LEES SUMMIT, MO 64086200 NE ALURA WAY, LEES SUMMIT, MO 64086251 NE ALURA WAY, LEES SUMMIT, MO 64086250 NE ALURA WAY, LEES SUMMIT, MO 64086221 NE ALURA WAY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                  | Inspector:   | Outcome:   | Date:                          |  |
|------------------------------|--|--|--------------------------------|--|
| Water Line - Coliform Test 1 | Devon Perry  | Partial  | Tuesday, September<br>24, 2024 |  |
| Informational:<br>1 Misc     | 8-20-24 DP. I met Seth with ESS on site and we took 4 water samples of private water. Samples were delivered to Blue Valley Lab<br>8-21-24 DP. All 4 samples failed. |  |                                |  |
|                              |  |  |                                |  |
|                              | spots. This was before w to deliver these samples  | -21-24 DP. I met Matt with ESS onsite and pulled samples from the same 4 pots. This was before we knew the first set failed. I asked if he wanted me o deliver these samples to the lab and he said yes. If these samples pass, we will count these as sample 1. If these samples fail, we will need to flush nd rechlorinate. |                                |  |
|                              | 8-23-24 DP. 8-23-24 DP. Second set of samples failed. Talked to Reese with<br>ESS and the plan going forward is to start over and rechlorinate next week.            |  |                                |  |

8-26-24 DP. Met Reese and Matt onsite and rechlorinated the private water lines

8-27-24 DP. Met Reese with ESS onsite and dechlorinated the private water main. Samples will start tomorrow morning.

9-23-24 DP. Sapp is onsite today rechlorinating the public and private line. All of the rubbers inside of the private fire hydrants have been replaced after the private mains were pigged.

9-24-24 DP. Matt with ESS was onsite and flushed out the chlorine in the water lines with 1st samples being taken tomorrow

## Comments: