

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235207
Address: 2931 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Partial	Thursday, September 26, 2024

Informational:

1	Misc	Footing- OK to pour pending approval of onsite 3rd party engineer: -Ext. wall footing from A/1 to N/2; the rest of ext. GB -Interior footing from M/5 to N/3 -4 column pads in storm shelter. -Footing for elevator 3 ok to pour, has been approved by third party inspector -Lower level interior footing -1st fl ext. footing and int. footing. Except see correction below
---	------	---

Corrective Action Required:

2	Misc	Remove the storm drain away from under the 5 ft column pad at north end garage
---	------	--

Comments: