

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20232768  
Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Thursday, September 26, 2024

Corrective Action Required:  
1        STAIR TOWER 1        Stair in building F  
   -1st land 2nd ayer behind stringers only at all floors

Corrective Action Required:  
2        STAIR TOWER 2        -Stair in building G  
   -1st and 2nd layer behind stringer only floors 1-4

Corrective Action Required:  
3        STAIR TOWER 3        Stair 3 in Building J (J2)  
Corrective Action Required:  
4        STAIR TOWER 4        Stair 4 in Building J:  
   -1st and 2nd layer at stringer side only floors 1-3  
   -1st layer at 4th floor

Corrective Action Required:  
5        STAIR TOWER 5

Corrective Action Required:  
6        ELEVATOR 1        -1st and 2nd layer unit side behind trusses  
   -1st layer at ceiling  
   -Hat channel at ceiling  
   2st layer floors 1,2,4

Corrective Action Required:

7 ELEVATOR 2

Corrective Action Required:

8 FIRST FLOOR

Building F:

-1st layer at truss space at firewall, stairwell and elevator for trusses at corridor side only

Corrective Action Required:

9 SECOND FLOOR

Building F:

-1st layer at truss space at firewall, stairwell and elevator for trusses at corridor side only

Corrective Action Required:

10 THIRD FLOOR

Building F:

-1st layer at truss space at firewall, stairwell and elevator for trusses at corridor side only

-1st and 2nd layer behind tubs and showers

Corrective Action Required:

11 FOURTH FLOOR

Building F:

-1st layer at truss space at firewall, stairwell and elevator for trusses at corridor side only

-1st and 2nd layer behind tubs

**Comments:**